SCHOOL OF PLANNING AND ARCHITECTURE: NEW DELHI
4, Block B, I.P. Estate, New Delhi 110 002

Date:18/11/26

NOTICE INVITING QUOTATION

Percentage rate of **quotations** are invited for the work:- **Replacement of Existing Damaged Porta Cabins with New PUF Insulated Panel-Based Security Guard Cabins at Entry Gate, Exit Gate and Hostel Gate of Planning Campus, School of Planning and Architecture, New Delhi.**

Therefore, you are hereby requested to quote your rate for the above cited work in the attached schedule of work.

The rates quoted by you shall inclusive all transportation of material, labour charges, material cost, all other taxes & duties etc. Nothing will be pay extra beyond the said work. Additional/Extra work beyond the permissible limit will be pay after the approval of competent authority of the School. The work will be executed as per CPWD specification and norms.

The contractor shall inspect the site before quoting the rates and it will be sole responsibility of the contractor to making all safety arrangement of the incumbent of the school, students, and the labour.

The School reserves the rights to reject / accept any or all the quotations without assigning any reasons thereof, Participate agency must have valid license of C.P.W.D.

The quotations should be submitted in a sealed cover subscribing name of the work and agency address. All quotations must reach the undersigned on 20/11/26before 1.00 P.M. The quotations may be opened on the same day.

The School reserves the right to assign the work to one or more agencies at any stage at the agency's risk and cost in case the agency does not complete the work on the prescribed date and time. Incomplete and conditional quotations/tenders will be rejected.

Thanking you,

Yours faithfully

18/11/2026

Junior Engineer

Consultant engineer 18/11/2026

Head CASS

Enci.. Schedule of work Kanan.

Web Upload IT FMS

Name of work :- Replacement of Existing Damaged Porta Cabins with New PUF Insulated Panel-Based Security Guard Cabins at Entry Gate, Exit Gate and Hostel Gate of Planning Campus, School of Planning and Architecture, New Delhi

			UNIT	QUANTI.	RATE	AMOUNT
M/R CPWD	1	Providing and supplying Puf Panel Security Cabin 8'x6'x7' Height of approved make (as per finally approved by engineer-in-charge) of following dimensions with the following specifications : structure:- The supporting column at corners is made out of SHS 70mm pipe welded between the top and Base frames. The structural base framework made out of 2mm thick SHS 70 pipe as peripheral framework and RHS 60 x 40, RHS 60 x 40 & SHS 25 as intermediate support to Form a grid of 600mm x 600mm both ways to support the flooring. The structural Top framework made out of 2mm thick RHS 60 x 40 pipe as peripheral framework and RHS 60 x 40 & SHS 40 as intermediate support at an interval of 1200mm to support the roof. with 150mm Extended Leg in all Corners (Column) Flooring:- 18mm fibre cement board with vinyl flooring Roof:- The roof panels shall be made of TCT Pre coated Profile steel sheets on both side and inner portion made of PUF. Total thickness of roof panel shall be 30mm. With single side slope of roof Wall:- The Wall panels shall be made of TCT Pre coated Profile steel sheets on both side and inner portion made of PUF. Total thickness of roof panel shall be 50mm. Door:- Standard Puf panel Door-1 No Windows:- 1mx1m Aluminium Sliding Window-3 No's Electrical:- 5amps.switch and socket-3 No's, Inside Light-1 No, outside Bulkhead fittings-1 No	**Each**	**3**	**121816**	**365448**
6.1.1	**2**	6.1 Brick work with common burnt clay F.P.S. (non modular) bricks of class designation 7.5 in foundation and plinth in: Cement mortar 1:4 (1 cement : 4 coarse sand)	**cum**	**3**	**7370.65**	**22111.95**
2.25	**3**	Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations etc. in layers not exceeding 20cm in depth, consolidating each deposited layer by ramming and watering, lead up to 50 m and lift upto 1.5 m. cum	**cum**	**6**	**196**	**1176**
4.1.3	**4**	1:2:4 (1 cement : 2 coarse sand (zone-III) derived from natural sources : 4 graded stone aggregate 20 mm nominal size derived from natural sources) cum 7365.15	**cum**	**3**	**7878.5**	**23635.5**
		TOTAL AMOUNT				**412371.45**
		Terms& Conditions				
	1	**The work shall be completed with in 30 Days froms the date of issue of work order otherwise 1% penalty per day up to a maximum of 10% shall be imposed on gross amount of bill.**				
	2	**2 % income tax will be deducted from the bill.**				
	3	**The work shall be carried out as per C.P.W.D. specification and entire satisfaction of engineer-in-charge.**				
	4	**1% Labour Cess will be deducted from the bill.**				
					AE (Civil)	

School of Planning and Architecture NEW DELHI